	CLASSIFICATION Approved For CENTERAGE 20	94/04/15 : CIA-RDP82-00457	R014900280004-7 REPORT NO.	
		TION REPORT	KEPORT NO.	
	SAME CALIBRIDGE	OW REPORT	CD NO	
COUNTRY	East Germany		DATE DISTR. 4 A vonber	195
SUBJECT	Information on the Status of	Railroad Construction	NO OF PAGES 2	- J. J.
18 AOF	Projects			
LACE CQUIRED		·	NO OF ENCLS	
DATE OF NFO.			SUPPLEMENT 10 REPORT NO	
THIS OCCUMENT COOP THE WHITED ST UND 794. OF THE UND 795. OF THE CO	DETAINS INFORMATION AFFECTING THE MATIONAL DEFENSE MATER. WITHIN THE MEASURED INTO THE 18. SECTIONS 798 CL. S. CODE, AS ASSENDED. ITS TRANSMISSION OF REVELLIBRE TO THE REPRODUCTION OF THIS FORM IS FROM HEREO.		UATED INFORMATION	
	25X	N. D. N. T.		
1. [the following ordering Corlin project	information on the time	schedule for the	
[
	Construction of southern Construction of northern Construction of northern b. Connecting curve mear Diagrams	track: 10 August throug track: 1 October throug nkenburg:		
	Track construction work:	hrough 15 September; 15 through 25 September	·, (2)	
	c. Connecting curve near Plan arthworks: 10 September Pridge construction work: Track construction work:	2/ Angust to 20 Notation	r;	
· [÷	. (2) -	
. L	erlin project had increased feastrarks. (3)	the estimate of the total From 25.4 million eastma	i cost for the Tordring rks to 39 million	
2. ┌	the following	information on the state	us <u>of the double tracking</u>	
	I the Oder alver bridges at I	rankfurt/der and Eucst	rin and control tracking	
l				
	Railroad bridge over the 6 It is planned to start dou The completion date for the is necessary to construct 30-meter span for two tracespan now in use.	ible track operations on is project has been fixed 2 x 10-reter spans for a	this bridge in 1992. ed on 3 December. 1t	k
	The completion date for the is necessary to construct 60-meter span for two trac	ible track operations on is project has been fixed 2 x 10-reter spans for a	this bridge in 1992. ed on 3 December. 1t	k
	The completion date for the is necessary to construct Co-meter span for two tracespan now in use. CLASSIFICATION SECRETARIES	ble track operations on is project has been fixe 9 x 10-meter spans for a ks. The latter span is t	this bridge in 1992. ed on 3 December. 1t	in the second se

This operation is to be performed within h3 hours during the period from 5 through 7 November. The nine single track spans are completed, while the 80-meter span for two tracks is being assembled. Twenty-five tons of plates, which were still required for this span, were scheduled to be rolled in Kirchmooser during the first week of August. During the period from 7 November through 3 December 1952, two 30-meter spans which are in use will have to be extended by 10 meters each. Fifty tons of plates are required for this operation. The Eauundon in Brandenburg and the nationalized steel construction firm in Riesky were contracted for this project. (4) b. Railroad bridge over the Oder River near Kuestrin. It is planned to start double track operations on this bridge in 1952. At a conference held with representatives of the Folish State Railroads in Frankfurt/Oder on 30 and 31 July 1952, the Poles declared that double track operations on the Polish side of the river could not be resumed prior to the end of 1953, because extensive bridge construction work was to be performed by them on the section adjacent to the Oder River bridge. The railroad bridge at Ruestrin has an 30-meter span for shipping and three 53-meter spans. Lost of the work which remains to be done is on the 30-meter span. The plates required were imported. In early August, about 110 tons of plates were still lacking. The Rauunion in Frandenburg and the ADUS firm in Bresden have been contracted for this project. (5)		SKCRET
This operation is to be performed within his hours during the period from 5 through 7 November. The nine single track spans are completed, while the 80-meter span for two tracks is being assembled. Henchy-five tons of plates, which were still required for this span, were acheduled to be rolled in Kirchmoses during the first week of August, During the period from 7 Howenber through 3 December 1972, two 30-meter spans which are in use will have to be extended by 10 meters each. Fifty tone of plates are required for this operation. The Fauundon in Frandemburg and the antionalized steel construction fright in Fiesky were centracted for this project. (h) b. Railroad bridge over the tder River near Kuestrin. It is planned to start double track operations on this bridge in 1952. At a conference held with representatives of the Folish of the Railroads in Frandemburg and the result of the river could not be resumed prior to the end of 1953, because extensive bridge construction work was to be performed by them on the section adjacent to the doer River bridge. The railroad bridge at Eustria has a 30-acter span for shapping and three 53-acter spans. East of the roll removed. In early fagust, shout 110 tone of plates were still lacking. The Baumien in Frandemburg and the ARUS firm in Dresden have been contracted for this project. (5) The completion date for the southern track of the hardrine Berlin project had been provided. The Baumien in Frandemburg and the ARUS firm in Dresden have been contracted for this project. (5) The completion date for the southern track of the hardrine Berlin project had been providedly fixed on 15 September. For the schedular date for the construction of one track only. The first estimate of cost envisaged an expenditure of 20 million castrarks. However, this estimate of cost envisaged an expenditure of 20 million castrarks. However, this estimate projects. Information on the propress of this work was transmitted previously. In the bridge area frankfurt/Ocer has been more than the project		
This operation is to be performed within his hours during the period from 5 through 7 November. The nine single track spans are completed, while the 80-meter span for two tracks is being assembled. Henchy-five tons of plates, which were still required for this span, were acheduled to be rolled in Kirchmoses during the first week of August, During the period from 7 Howenber through 3 December 1972, two 30-meter spans which are in use will have to be extended by 10 meters each. Fifty tone of plates are required for this operation. The Fauundon in Frandemburg and the antionalized steel construction fright in Fiesky were centracted for this project. (h) b. Railroad bridge over the tder River near Kuestrin. It is planned to start double track operations on this bridge in 1952. At a conference held with representatives of the Folish of the Railroads in Frandemburg and the result of the river could not be resumed prior to the end of 1953, because extensive bridge construction work was to be performed by them on the section adjacent to the doer River bridge. The railroad bridge at Eustria has a 30-acter span for shapping and three 53-acter spans. East of the roll removed. In early fagust, shout 110 tone of plates were still lacking. The Baumien in Frandemburg and the ARUS firm in Dresden have been contracted for this project. (5) The completion date for the southern track of the hardrine Berlin project had been provided. The Baumien in Frandemburg and the ARUS firm in Dresden have been contracted for this project. (5) The completion date for the southern track of the hardrine Berlin project had been providedly fixed on 15 September. For the schedular date for the construction of one track only. The first estimate of cost envisaged an expenditure of 20 million castrarks. However, this estimate of cost envisaged an expenditure of 20 million castrarks. However, this estimate projects. Information on the propress of this work was transmitted previously. In the bridge area frankfurt/Ocer has been more than the project		
Someter span for two tracks is being assembled, twenty-five tons of plates, which were still required for this span, were scheduled to be rolled in Mirchmoser during the first week of August, During the period from 7 liovember through 3 December 1972, two 30-meter spans which are in use will have to be extended by 10 meters each. Fifty tons of plates are required for this operation. The Enumnion in Frandenburg and the mationalized steel construction firm in Riesky were contracted for this project. (h) b. Railroad bridge over the tder River near Kuestrin. It is planned to start double track operations on this bridge in 1952. At a conference held with representatives of the Folish State Railroads in Frankfurt/oder on 30 and 31 July 1952, the Folise declared that double track operations on the Folish side of the river sould not be resumed prior to the end of 1953, because extensive bridge construction work was to be performed by them on the section adjacent to the date River bridge. The railroad bridge at Eucstrin has an 30-acter span for shipping and three 53-acter spans. Lost of the work which remains to be done is on the 30-acter span. The plates required were imported. In early agrust, about 110 tons of plates were still leaking. The Remain in Irrandenburg and the ARUS fire in Brosden have been contracted for this project. (5) The completion date for the southern track of the fordring Darlin project had been previously fixed on 15 September. For time schedule for the schedule of the first project had been previously fixed on 15 September. (6) For construction date for the connecting curves near Blankenburg. (7) Forments. (8) The first estimate of cost envisaged an expenditure of 20 million eastnarks. However, this estimate covered the construction of one track only. (9) For time schedule for the double tracking of the Corr River bridge near Frankfurt/Oder has been under usy since the fall of 1951. Information on the progress of this work was transmitted previously. The double tracking of the bridge		sub Z sub
Someter span for two tracks is being assembled, twenty-five tons of plates, which were still required for this span, were scheduled to be rolled in Mirchmoser during the first week of August, During the period from 7 liovember through 3 December 1972, two 30-meter spans which are in use will have to be extended by 10 meters each. Fifty tons of plates are required for this operation. The Enumnion in Frandenburg and the mationalized steel construction firm in Riesky were contracted for this project. (h) b. Railroad bridge over the tder River near Kuestrin. It is planned to start double track operations on this bridge in 1952. At a conference held with representatives of the Folish State Railroads in Frankfurt/oder on 30 and 31 July 1952, the Folise declared that double track operations on the Folish side of the river sould not be resumed prior to the end of 1953, because extensive bridge construction work was to be performed by them on the section adjacent to the date River bridge. The railroad bridge at Eucstrin has an 30-acter span for shipping and three 53-acter spans. Lost of the work which remains to be done is on the 30-acter span. The plates required were imported. In early agrust, about 110 tons of plates were still leaking. The Remain in Irrandenburg and the ARUS fire in Brosden have been contracted for this project. (5) The completion date for the southern track of the fordring Darlin project had been previously fixed on 15 September. For time schedule for the schedule of the first project had been previously fixed on 15 September. (6) For construction date for the connecting curves near Blankenburg. (7) Forments. (8) The first estimate of cost envisaged an expenditure of 20 million eastnarks. However, this estimate covered the construction of one track only. (9) For time schedule for the double tracking of the Corr River bridge near Frankfurt/Oder has been under usy since the fall of 1951. Information on the progress of this work was transmitted previously. The double tracking of the bridge		
Someter span for two tracks is being assembled, twenty-five tons of plates, which were still required for this span, were scheduled to be rolled in Mirchmoser during the first week of August, During the period from 7 liovember through 3 December 1972, two 30-meter spans which are in use will have to be extended by 10 meters each. Fifty tons of plates are required for this operation. The Enumnion in Frandenburg and the mationalized steel construction firm in Riesky were contracted for this project. (h) b. Railroad bridge over the tder River near Kuestrin. It is planned to start double track operations on this bridge in 1952. At a conference held with representatives of the Folish State Railroads in Frankfurt/oder on 30 and 31 July 1952, the Folise declared that double track operations on the Folish side of the river sould not be resumed prior to the end of 1953, because extensive bridge construction work was to be performed by them on the section adjacent to the date River bridge. The railroad bridge at Eucstrin has an 30-acter span for shipping and three 53-acter spans. Lost of the work which remains to be done is on the 30-acter span. The plates required were imported. In early agrust, about 110 tons of plates were still leaking. The Remain in Irrandenburg and the ARUS fire in Brosden have been contracted for this project. (5) The completion date for the southern track of the fordring Darlin project had been previously fixed on 15 September. For time schedule for the schedule of the first project had been previously fixed on 15 September. (6) For construction date for the connecting curves near Blankenburg. (7) Forments. (8) The first estimate of cost envisaged an expenditure of 20 million eastnarks. However, this estimate covered the construction of one track only. (9) For time schedule for the double tracking of the Corr River bridge near Frankfurt/Oder has been under usy since the fall of 1951. Information on the progress of this work was transmitted previously. The double tracking of the bridge		
of the Folish State Railroads in Frankfurt/Oder on 30 and 31 July 1952, the Polish declared that double track operations on the Polish side of the river could not be resumed prior to the end of 1953, because extensive bridge construction work was to be performed by them on the section adjacent to the Oder River bridge. The railroad bridge at Ruestrin has an 80-noter span for shipping and three 53-meter spans. Lost of the work which remains to be done is on the 30-meter span. The plates required were imported. In early August, about 110 tons of plates were still lacking. The Fourier of Irrandenburg and the ADES firm in Bresden have been contracted for this project. (5) The completion date for the southern track of the Bordrine Barlin project had been previously fixed on 15 September. The completion date for the southern track of the Bordrine Barlin project had been previously fixed on 15 September. The construction drawing of the two connecting curves near Blankenburg, for time schedule of the project, so the project of construction of one track only. The first estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only. (h) Bork on the double tracking of the Coer River bridge near frankfurt/Oder has been under way since the fall of 1951. Information on the propress of this work was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive tridge construction work referred to by the Folics probably concerns the bridge over the Sarthe River near Eucentral-Eucetadt. This bridge is apparently coing to be double tracked too. The Augustrin-Erosal-Campidement. Bromberg (Pydgeszez) line is already double track.		80-meter span for two tracks is being assembled. Twenty-five tons of plates, which were still required for this span, were scheduled to be rolled in Kirchmoeser during the first week of August. During the period from 7 Kovember through 3 December 1952, two 30-meter spans which are in use will have to be extended by 10 meters each. Fifty tons of plates are required for this operation. The Pauunion in Prandenburg and the nationalized steel construction for its
of the Folish State Railroads in Frankfurt/Oder on 30 and 31 July 1952, the Polish declared that double track operations on the Polish side of the river could not be resumed prior to the end of 1953, because extensive bridge construction work was to be performed by them on the section adjacent to the Oder River bridge. The railroad bridge at Ruestrin has an 80-noter span for shipping and three 53-meter spans. Lost of the work which remains to be done is on the 30-meter span. The plates required were imported. In early August, about 110 tons of plates were still lacking. The Fourier of Irrandenburg and the ADES firm in Bresden have been contracted for this project. (5) The completion date for the southern track of the Bordrine Barlin project had been previously fixed on 15 September. The completion date for the southern track of the Bordrine Barlin project had been previously fixed on 15 September. The construction drawing of the two connecting curves near Blankenburg, for time schedule of the project, so the project of construction of one track only. The first estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only. (h) Bork on the double tracking of the Coer River bridge near frankfurt/Oder has been under way since the fall of 1951. Information on the propress of this work was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive tridge construction work referred to by the Folics probably concerns the bridge over the Sarthe River near Eucentral-Eucetadt. This bridge is apparently coing to be double tracked too. The Augustrin-Erosal-Campidement. Bromberg (Pydgeszez) line is already double track.	b,	Railroad bridge over the Odor River near Knoatmin The and and the Control of the
The completion date for the southern track of the Hordring Derlin project had been previously fixed on 15 September. To time schedule of the project, For construction drawing of the two connecting curves near Blankenburg, However, this estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only. (h) Work on the double tracking of the Oder River bridge near Frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. (5) Information on the double tracking of the bridge across the Oder River at Knestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge construction work referred to by the Foles probably concerns the bridge over the Marthe River near Ruestrin-Reustadt. This bridge is apparently going to be double tracked too. The suestrin-Greus-Schmeidemohl-Bromberg (Dydgoszoz) Line is already double tracks.	•	of the Polish State Railroads in Frankfurt/Oder on 30 and 31 July 1952, the Poles declared that double track operations on the Polish side of the river could not be resumed prior to the end of 1953, because extensive bridge construction work was to be performed by them on the section adjacent to the Oder River bridge. The railroad bridge at Eustrin has an 80-meter span for shipping and three 53-meter spans. Lost of the work which remains to be done is on the 80-meter span. The plates required were imported. In early August, when 110 terms of relation was
The completion date for the southern track of the Hordring Derlin project had been previously fixed on 15 September. To time schedule of the project, for construction drawing of the two connecting curves near Blankenburg, for construction drawing of the two connecting curves near Blankenburg, for construction drawing of the construction of one track only. The first estimate covered the construction of one track only. Work on the double tracking of the Oder Hiver bridge near Frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. Information on the double tracking of the Oder Hiver at Knestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Marthe River near Enestrin-Heustadt. This bridge is apparently going to be double tracked too. The Augustin-Heustadt. This bridge is apparently going to be double tracked too. The Augustin-Heustadt. This bridge is apparently going to be double tracked too. The Augustin-Heustadt.		contracted for this project. (5)
(1) The completion date for the southern track of the fordring Parlin project had been previously fixed on 15 September. (2) For construction drawing of the two connecting curves near Blankenburg. (3) The first estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only. (4) Work on the double tracking of the Oder River bridge near frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. (5) Information on the double tracking of the bridge across the Oder River at Knestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Marthe River near Muestrin-Neustadt. This bridge is apparently going to be double tracked too. The muestrin-Kreuz-Tehneidempohl-Bromberg (Pydgeszez) Line is already double track.		1,200000
(1) The completion date for the southern track of the fordring Parlin project had been previously fixed on 15 September. (2) For construction drawing of the two connecting curves near Blankenburg. (3) The first estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only. (4) Work on the double tracking of the Oder River bridge near frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. (5) Information on the double tracking of the bridge across the Oder River at Knestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Marthe River near Muestrin-Neustadt. This bridge is apparently going to be double tracked too. The muestrin-Kreuz-Tehneidempohl-Bromberg (Pydgeszez) Line is already double track.		
(1) The completion date for the southern track of the fordring Parlin project had been previously fixed on 15 September. (2) For construction drawing of the two connecting curves near Blankenburg. (3) The first estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only. (4) Work on the double tracking of the Oder River bridge near frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. (5) Information on the double tracking of the bridge across the Oder River at Knestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Marthe River near Muestrin-Neustadt. This bridge is apparently going to be double tracked too. The muestrin-Kreuz-Tehneidempohl-Bromberg (Pydgeszez) Line is already double track.	Κ1 Γ	Forments
of the project, For construction drawing of the two connecting curves near Blankenburg, The first estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only. (h) Work on the double tracking of the Oder River bridge near frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. (5) Information on the double tracking of the bridge across the Oder River at Knestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Marthe River near Enestrin-Kreuz-Tenneidement Bromberg (Tydgeszez) Line is already double track.		
of the project, For construction drawing of the two connecting curves near Blankenburg, (1) The first estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only. (1) Work on the double tracking of the Oder River bridge near Frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. Information on the double tracking of the bridge across the Oder River at Knestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Marthe River near Ruestrin-Reustadt. This bridge is apparently going to be double tracked too. The guestrin-Kreuz-Tehneldemohl-Bromberg (Dydgoszez) line is already double track.		Deci providually fraction to Scholenopy.
The first estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only. (h) Work on the double tracking of the Oder River bridge near Frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. (5) Information on the double tracking of the bridge across the Oder River at Kuestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Marthe River near Ruestrin-Meustadt. This bridge is apparently going to be double tracked too. The muestrin-Kreuz-Tehmeidemochl-Bromberg (Tydgeszez) line is already double track.	(1,2)	of the project,
However, this estimate covered the construction of one track only. (h) Work on the double tracking of the Oder River bridge near Frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. (5) Information on the double tracking of the bridge across the Oder River at Knestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Warthe River near Knestrin-Newstadt. This bridge is apparently going to be double tracked too. The Auestrin-Kreuz-Tchneidemrohl-Bromberg (Tydgoszez) Line is already double track.	(2) /1	For construction drawing of the two connecting curves near Blankenburg,
(h) Work on the double tracking of the Oder River bridge near Frankfurt/Oder has been under way since the fall of 1951. Information on the progress of this work was transmitted previously. (5) Information on the double tracking of the bridge across the Oder River at Knestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Warthe River near Muestrin-Neustadt. This bridge is apparently going to be double tracked too. The muestrin-Kreuz-Gehmeidermohl-Bromberg (Tydgoszez) line is already double track.	`(3)	The first estimate of cost envisaged an expenditure of 20 million eastmarks. However, this estimate covered the construction of one track only.
work was transmitted previously. (5) Information on the double tracking of the bridge across the Oder River at Kuestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Poles probably concerns the bridge over the Marthe River near Ruestrin-Neustadt. This bridge is apparently going to be double tracked too. The Auestrin-Kreuz-Conneidementh-Bromberg (Tydgeszez) line is already double track.	day	c
Information on the double tracking of the bridge across the Oder River at Kuestrin was transmitted previously. The double tracking of the bridge over the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Foles probably concerns the bridge over the Marthe River near Ruestrin-Neustadt. This bridge is apparently going to be double tracked too. The Auestrin-Kreuz-Schneidernschl-Bromberg (Dydgoszcz) line is already double track.	. (4)	been under way since the fall of 1951. Information on the amount of the
the flood area of the river was completed on 20 May 1952. The extensive bridge construction work referred to by the Poles probably concerns the bridge over the Marthe River near Muestrin-Meustadt. This bridge is apparently going to be double tracked too. The Muestrin-Kreuz-Mchweidemachl-Bromberg (Dydgoszez) line is already double track.	/e\	HOW THE OF THE PROPERTY OF THE
The extensive bridge construction work referred to by the Poles probably concerns the bridge over the Warthe River near Eucstrin-Neustadt. This bridge is apparently going to be double tracked too. The Eucstrin-Kreuz-Schneidemohl-Bromberg (Dydgoszez) line is already double track.	(5)	Knestrin was impossited award and a state of the Oder River at
concerns the bridge over the Warthe River near Muestrin-Neustadt. This bridge is apparently going to be double tracked too. The Muestrin-Kreuz-Schneidemachl-Bromberg (Dydgeszez) Line is already double track.		the frood area of the river was completed on 20 Year logo
is apparently going to be double tracked too. The muestrin-Kreuz-Tchneidemachl-Bromberg (Pydgoszez) line is already double track.		ine extensive orighe construction work referred to by the Polog probable
I TOUDIE TRACE.		is apparently going to be double tracked too. The buestwin-Krous Colonials
SECRET		promoting (ryogoszcz) line is already double track,
SECRET		
SECREM		
	*	SECRET